

QMix Logbook • Quollnet Tower 22 - Lisbon, Portugal

Job No:	P9011	Client:	ADAC
Contractor:	Quollnet	Consultant:	Acme Counsult
Spec Ref:	ITP-CON-022	Exported:	26 Jun 2026

TOTAL POURS	TOTAL VOLUME	DATE RANGE	STATUS SPLIT
22	2226.0 m ³	24 Jun 2026	1 Accepted · 18 Pending · 3 Rejected/NCR

#	DATE	LOCATION	MIX	TICKET	QTY	SLUMP	TEMP	SAMPLES	- STATUS -	REMARKS
1	24 Jun 2026 13:00 – 17:00	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-02 Trk: TAR-52	8m3	Target: 100 Actual: 98	C: 35° A: 40°	Yes / 2 pcs / Cubes PC-FD1-01, PC-FD1-02	Pending	Admix: Retarder Batch time: 15 min
2	24 Jun 2026 13:00 – 17:00	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-03 Trk: TAR-51	8m3	Target: 100 Actual: 98	C: 35° A: 40°	Yes / 2 pcs / Cubes PC-FD1-01, PC-FD1-02	Accepted	Admix: Retarder Batch time: 20 min
3	24 Jun 2026 14:40 – 15:20	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-04 Trk: TAR-58	10m3	Target: 100 Actual: 110	C: 28.5° A: 36.0°	Yes / 6 pcs / Cubes PC-FD1-03A to 03F	Rejected	Slump within acceptable tolerance (+/-20mm). Admix: Retarder Batch time: 25 min
4	24 Jun 2026 15:10 – 15:55	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-05 Trk: TAR-62	10m3	Target: 100 Actual: 95	C: 29.0° A: 35.5°	No	Accepted with comments	Truck delayed slightly in site traffic. Temperature high but within spec limit (<30C). Admix: Retarder Batch time: 35 min
5	24 Jun 2026 15:45 – 16:20	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-06 Trk: TAR-44	10m3	Target: 100 Actual: 105	C: 28.2° A: 35.0°	No	NCR opened	Admix: Retarder Batch time: 28 min
6	24 Jun 2026 16:05 – 16:45	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-07 Trk: TAR-12	10m3	Target: 100 Actual: 100	C: 28.0° A: 34.8°	No	Pending	Excellent consistency. Admix: Retarder Batch time: 30 min
7	24 Jun 2026 16:30 – 17:15	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-08 Trk: TAR-09	10m3	Target: 100 Actual: 80	C: 28.9° A: 34.2°	Yes / 6 pcs / Cubes PC-FD1-04A to 04F	Pending	Slump low due to site waiting time, but acceptable within lower limit. Admix: Retarder Batch time: 42 min
8	24 Jun 2026 17:00 – 17:35	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-09 Trk: TAR-33	10m3	Target: 100 Actual: 115	C: 27.6° A: 33.5°	No	Pending	Dispatched from backup Plant 2. Check mix ticket code. Admix: Retarder Batch time: 22 min
9	24 Jun 2026 17:25 – 18:05	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-10 Trk: TAR-58	10m3	Target: 100 Actual: 105	C: 27.4° A: 33.0°	No	Pending	Truck TAR-58 returned for second rotation. Admix: Retarder Batch time: 26 min
10	24 Jun 2026 17:50 – 18:30	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-11 Trk: TAR-70	12m3	Target: 100 Actual: 90	C: 27.1° A: 32.4°	Yes / 6 pcs / Cubes PC-FD1-05A to 05F	Pending	12m3 high-capacity trailer truck. Admix: Retarder Batch time: 31 min
11	24 Jun 2026 18:15 – 18:50	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-12 Trk: TAR-62	10m3	Target: 100 Actual: 100	C: 26.9° A: 31.8°	No	Pending	TAR-62 second rotation. Admix: Retarder

#	DATE	LOCATION	MIX	TICKET	QTY	SLUMP	TEMP	SAMPLES	- STATUS -	REMARKS
										Batch time: 24 min
12	24 Jun 2026 18:40 – 19:20	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-13 Trk: TAR-44	10m3	Target: 100 Actual: 95	C: 26.5° A: 31.2°	No	Pending	Admix: Retarder Batch time: 29 min
13	24 Jun 2026 19:05 – 19:40	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-14 Trk: TAR-12	10m3	Target: 100 Actual: 100	C: 26.2° A: 30.5°	Yes / 6 pcs / Cubes PC-FD1-06A to 06F	Pending	Night pour setup completed. Lighting units active. Admix: Retarder Batch time: 33 min
14	24 Jun 2026 19:30 – 20:05	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-15 Trk: TAR-09	10m3	Target: 100 Actual: 110	C: 25.9° A: 30.0°	No	Pending	Admix: Retarder Batch time: 25 min
15	24 Jun 2026 19:55 – 20:35	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-16 Trk: TAR-35	10m3	Target: 100 Actual: 85	C: 26.3° A: 29.7°	No	Pending	Plant 2 delivery. Slump slightly low due to transit distance. Admix: Retarder Batch time: 38 min
16	24 Jun 2026 20:20 – 20:55	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-17 Trk: TAR-58	10m3	Target: 100 Actual: 105	C: 25.6° A: 29.4°	Yes / 6 pcs / Cubes PC-FD1-07A to 07F	Pending	Admix: Retarder Batch time: 23 min
17	24 Jun 2026 20:45 – 21:25	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-18 Trk: TAR-70	12m3	Target: 100 Actual: 100	C: 25.4° A: 29.1°	No	Pending	12m3 load. Admix: Retarder Batch time: 27 min
18	24 Jun 2026 21:10 – 21:45	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-19 Trk: TAR-62	10m3	Target: 100 Actual: 110	C: 25.2° A: 28.8°	No	Pending	Admix: Retarder Batch time: 21 min
19	24 Jun 2026 21:35 – 22:10	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-20 Trk: TAR-44	10m3	Target: 100 Actual: 95	C: 25.1° A: 28.5°	Yes / 6 pcs / Cubes PC-FD1-08A to 08F	Pending	Final sampling set for foundation zone 1. Admix: Retarder Batch time: 29 min
20	24 Jun 2026 22:00 – 22:30	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-21 Trk: TAR-12	10m3	Target: 100 Actual: 100	C: 24.9° A: 28.2°	No	Pending	Admix: Retarder Batch time: 34 min
21	24 Jun 2026 22:20 – 22:50	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-22 Trk: TAR-09	10m3	Target: 100 Actual: 105	C: 24.8° A: 28.0°	No	Pending	Admix: Retarder Batch time: 26 min
22	24 Jun 2026 22:40 – 23:10	Foundation Zone 1 Pile cap	C40 AD Mix 012	Tkt: TAR-52-23 Trk: TAR-33	6m3	Target: 100 Actual: 100	C: 24.7° A: 27.8°	No	NCR opened	Balance load to complete pour item. Total volume pour successful. Admix: Retarder Batch time: 22 min
				TOTALS	2226.0 m³				1 Acc.	
			Generated	by	Quollnet.com		QMix-logbook			