



Concrete Slump Test Register / Log

Example field QA/QC slump log

 Test / report	 Date and time	 Pour / element	 Supplier / truck / ticket	 Mix / concrete designation	 Specified slump / consistence	 Concrete temperature	 Retest result	 Final disposition	 Specimen IDs	 NCR / rejection reference	 Remarks
SL-001	12/05/2026 09:30	Level 3 slab – Grid A–D / 1–4	Metro Concrete / MTC-42 / D- 18453	M32-20- AG20	80–120 mm	24.2 °C	—	Accepted for placement	C0512-1A, C0512-1B, C0512-1C	—	True slump; no adjustment required.
SL-002	12/05/2026 10:45	Level 3 slab – Grid D–G / 1–4	Metro Concrete / MTC-51 / D- 18461	M32-20- AG20	80–120 mm	24.8 °C	—	Accepted for placement	C0512-2A, C0512-2B, C0512-2C	—	Measured slump within specified range.
SL-003	12/05/2026 12:10	Lift core wall – Level 3	Metro Concrete / MTC-38 / D- 18478	M40-20-PCE	100–140 mm	25.6 °C	125 mm	Accepted after retest	C0512-3A, C0512-3B, C0512-3C	—	Initial result 95 mm; authorized admixture adjustment followed by remixing and retest.
SL-004	13/05/2026 08:55	Column C14 – Level 4	South Plant Concrete / SPC- 17 / D-22105	M40-20-PCE	100–140 mm	23.7 °C	—	Accepted for placement	C0513-1A, C0513-1B, C0513-1C	—	True slump; normal concrete appearance.
SL-005	13/05/2026 10:20	Level 4 slab – Grid A–F / 5–9	South Plant Concrete / SPC- 24 / D-22118	M32-20- AG20	80–120 mm	25.1 °C	110 mm	Accepted after retest	C0513-2A, C0512-2B, C0513-2C	—	Initial result 70 mm; load held, retested after authorized adjustment.
SL-006	13/05/2026 13:40	Shear wall SW- 04 – Level 4	South Plant Concrete / SPC- 31 / D-22133	M40-20-PCE	100–140 mm	27.3 °C	165 mm	Rejected	C0513-3A, C0513-3B, C0513-3C	NCR-026 / RJ- 013	Initial and repeat results outside project requirement; load rejected.

FINAL DISPOSITION KEY

NOTES

RECORD VERIFIED BY

✓ Accepted for placement

⤿ Accepted after retest

✗ Rejected

- Slump tests conducted in accordance with AS 1012.3.1 / ASTM C143.
- Retests performed only after authorized adjustment as per project procedure.
- All records to be retained as part of the project quality documentation.

Name:

Position:

Signature:

Date: