Weekly Heavy Machinery and Crane Inspection Checklist

Inspector's Name:	Date:
Location/Worksite:	Equipment ID/Name:
1. Structural Integrity	5. Operator Safety Measures
 □ No visible cracks, rust, or structural dar □ Bolts, joints, and connections are secur □ Frames, booms, and outriggers are in g condition 	re ☐ Warning alarms, horns, and lights are working
2. Hydraulic Systems □ No leaks in hoses or hydraulic compone □ Fluid levels are within safe range □ Hoses and fittings are in good condition 3. Brakes and Controls □ Brakes are responsive and functional □ Emergency stop buttons work properly □ Control panels and switches are operat 4. Load Capacity and Rigging □ Equipment is operating within rated ca □ Chains, slings, and hooks are free of de □ Load charts are available and legible	☐ Ground is stable and suitable for operation ☐ Worksite is clear of obstructions and hazards ☐ Weather conditions are safe for operation 7. Documentation and Compliance tional ☐ Operator is certified and trained ☐ Maintenance logs are up-to-date ☐ Standard Operating Procedures (SOPs) are available
8. Comments/Issues Identified: 9. Corrective Actions Taken:	
Inspector's Signature:	X Supervisor's Signature:X